



Degree
ettipet



...

Google

Luxettipet, Telangana, India

Unnamed Road, Luxettipet, Telangana 504215, India

Lat N 18° 53' 47.4252"

Long E 79° 11' 44.5164"

30/04/21 04:03 PM

Office of the Executive Engineer, T.S.E.W.I.D.C., Adilabad

From:

Sri G.Ramakrishna Reddy, B.E.,
Executive Engineer

To

The Principal,
Govt. Model Degree College,
Luxettipet.

Rc.Lr.E1/RUSA/Luxettipet/17-18, dt. 03.11.2018

Sir,

- Sub: T.S.E.W.I.D.C., Adilabad – Construction of Model Degree College at Luxettipet(v&m) – Copies of pass order M.B., CC Bills and photos in original- Release of amount – Requested –Regarding.
- Ref: 1) Procs.No. 01/RUSA/Componen-4/ASO/2016, dt.06.07.2016 of the Commissioner of Collegiate Education & SPO, RUSA, Hyderabad.
2) Agreement No. /17-18, dt.04.04.2017 of Superintending Engineer, T.S.E.W.I.D.C., Hyderabad
3) This office Lr.No. even dt.16.05.2017, 06.07.2017, 13.09.2017, 30.11.2017, 27.03.2018, 11.05.2018, 18.07.2018, 26.07.2018 and 10.09.2018.

:-o0o:-


It is to inform that, vide reference 1st cited, the Administrative Sanction was accorded for “Construction of Model Degree College building at Luxettipet(v&m)” with an estimated cost of Rs.1200.00lakhs.

Accordingly, the agreement is concluded with the firm M/s Ambience Constructions India Ltd, Hyderabad vide reference 2nd cited to take up the above work with a tender premium of 12.69% less than sanctioned estimated rates. The CC 11TH & Part bill for Rs.1,90,57,761/- is sent to the Principal, Model Degree College Luxettipet for release of amount. The copies of Pass order MB, CC Bills and photos in original are enclosed.

Further, it is to inform that, an amount of Rs.7,00,00,000/- released so far and entire amount was utilized and expenditure incurred and the Utilisation Certificates and voucher wise expenditure particulars already submitted for Rs.6,96,59,328/- and also the consultancy charges for Rs.340672/- was paid. The total expenditure on this work is Rs.7,00,00,000/-

Hence, I request the Principal, Model Degree College at Luxettipet to kindly arrange for release an amount of Rs.1,90,57,761/- (Rupees one crore ninety lakhs fifty seven thousand seven hundred sixty one only) for making payment of bill, and also to release an amount of Rs.200.00 lakhs, so as facilitate to seedup the work and make the payment of value of work done.

Encl: As above.



Copy submitted to the Commissioner, Collegiate Education, TS, Hyderabad for favour of kind information and necessary action please.

Copy submitted to the Chief Engineer, T.S.E.W.I.D.C., Hyderabad for favour of kind information and necessary action.

Copy submitted to the Superintending Engineer, T.S.E.W.I.D.C., Hyderabad for favour of kind information.

Yours faithfully,

(Signature)
03/11/18
Executive Engineer
TSEWIDC., Adilabad

(Signature)
Principal
Govt. Degree College,
Luxettipet-504 215

T.S Education and Welfare Infrastructure Development Corporation

Name of work : CONSTRUCTION OF MODEL.DEGREE COLLEGE AT LUXETTIPET (V&M), IN MANCHERIAL DIST.

CC11th&PART

Item no:	Measurement up to date					Rate	Unit	Total Value to date Rs.
	Particulars	No's	L	B	D			
	Earth work excavation and depositing on bank with initial lead of 10m and initial lift of 3m in Loamy & Clayey Soils like BC Soils, Red Earth & Ordinary Gravelly Soils (SS 20-B) including all operational incidental labour charges such as shoring, strutting, sheeting, planking and dewatering including cost of hire charges of T & P, labour charges etc., complete for finished item of work excluding seignorage charges excluding dewatering charges etc., complete for Foundation of Building.(APSS No. 308) SBC - 250					3,021.34	253.35 CUM	765,456.48
	Plain Cement Concrete corresponding to M7.5 grade as per IS 456 equivalent to (1:4:8) proportion nominal mix (cement: fine aggregate: Coarse aggregate) using 40mm size Hard Blasted Granite (IS383, 1970) metal from approved quarry including cost and conveyance of all materials like cement, sand, coarse aggregate, water etc. to site, including sales & other taxes on all materials, all operational, incidental, and labour charges such as mixing, laying and ramming concrete in layers in position not exceeding 15cm, finishing top surface, curing concrete, etc., complete for finished item of work for Foundations (APSS No. 402)					168.60	3,581.35 CUM	603,815.61
	Plain Cement Concrete corresponding to M5 grade as per IS 456 equivalent to (1:5:10) proportion nominal mix (cement: fine aggregate: Coarse aggregate) using 40mm size Hard Blasted Granite (IS383, 1970) metal from approved quarry including cost and conveyance of all materials like cement, sand, coarse aggregate, water etc. to site, including seigniorage charges, sales & other taxes on all materials, all operational, incidental, and labour charges such as mixing, laying and ramming concrete in layers in position not exceeding 15cm, finishing top surface, curing concrete, etc., complete for finished item of work for Foundations and Flooring Bed (APSS No. 402)					343.63 343.83	3,358.45 CUM	1,155,071.70 1,154,064.37
	Filling with useful available excavated earth (excluding rock) in trenches, sides of foundations and basement with initial lead in layers not exceeding 15cm thick, consolidating each deposited layer by watering and ramming including cost and conveyance of water to work site and all operational, incidental, labour charges, hire charges of T & P etc., complete for finished item of work. (APSS NO. 309 & 310)					1,393.51	217.30 CUM	302,809.72
	Filling with Gravel in trenches, sides of foundations and basement with initial lead in layers not exceeding 15cm thick, consolidating each deposited layer by watering and ramming including cost and conveyance of water to the work site and all operational, incidental, labour charges, hire charges of T & P etc., complete for finished item of work. (APSS NO. 309 & 310)					3,511.16		
					AG	3,170.33	412.05 CUM	1,306,334.48
					Excess	340.83	330.00 CUM	112,473.90
	Providing Antitermite treatment as per IS 6315 (Part - 2) 2001 (Pre-constructional chemical treatment measures) along the internal & external vertical faces of the columns, plinth beams, basement and top surface of the basement filling below flooring bed as per the specified procedure conforming to IS 6315 (Part-2) 2001 and other relevant approved specification duly using Chlorpyrifos/ Lindane emulsifiable concentrate 20% with 1% concentration @ 7.5 Liters/ sqm of the vertical surface & @ 5.0 Liters/ sqm of the horizontal surface of the substructure to a depth of 500 mm around columns & 300 mm deep around plinth beams, basements & floor filling area including excavation channel along the wall & rodding etc & cost & conveyance of all materials to the site, cost of labour for spraying, rodding etc complete for finished item of work as per the approval of the Engineer-in-Charge					2,221.23	266.20 sqm	591,291.43

T.K.jk
Principal
Govt. Degree College,
Luxettipet-504 215

Item no:	Measurement up to date					Rate	Unit	Total Value to date	
	Particulars	No's	L	B	D			Content or area	Rs.
	Supplying and fixing of stainless steel hand railing as per approved drawing with top rail of 64mm dia (outer) 2mm thick pipe, vertical balusters of 50mm dia 2mm thick at 600mm c/c spacing (7 Nos) and 3 nos 25mm dia (outer) 1.6mm thick stainless steel pipes below top rail with equal spacings and 50mm wide 8mm thick SS plate for fixing vertical balusters at 600mm centre with 100x100mm stainless steel base plate to be fixed to the steps with Anchor fasteners. The rate should include providing and using bonding agent, drilling of 25mm holes of fixing railing, polishing of all nos of railing thoroughly and also including cost and conveyance of all materials, electrodes, welding charges, cost of all consumables, labour charges such as for fabrication of SS pipes, buffing, polishing etc., complete for finished item of work.					115.03	7,539.00	sqm	867,211.17
	Supplying, fixing erection of E-3 Ceramic magnetic green chalk board with a warranty period of 20 years supported with MDF board and laminated with GI sheet at the back and fixed in deluxe quality of aluminium channels conformmmmed to ISI standards including cost, transportation and all labour charges for fixing etc. complete for finished item of work of size 3.00mx1.22m					24.00	10,900.00	nos	261,600.00
	Admin building: Present qty vpno								
	Fabrication, Supply and erection of Domes using 6mm thick poly carbanate sheet fixed over 25x50x3.25mm MS purlins, bends MS bracing pipes, 50x50x3.25mm MS vertical supports fixing the streets to MS sections using self driven screws with washer closing the sheet joints with aluminium profiles fixed over CPDM rubber gasket, painting two coats of red oxide primer and two coats of enamel paint over MS sections, application of silicon sealant at joints including c/c of all materials all labour charges for fabrication welding fixing, lifting, aligning etc. complete for finished item of work as per approved despies and drawings.					104.89	2,500.00	sqm	262,235.00
	Painting to New wood work with two coats of ready mixed synthetic enamel paint first quality all shades to give an even shade over base coat Primer with Luppam finishing after thoroughly brushing the surface to remove all remains including cost and conveyance of all materials to site, sales & other taxes, all operational, incidental and labour charges etc., complete for finished item of work. (3 coats) (APSS No. 1201 & 1212). in All Floors					622.86	162.70	sqm	101,339.32 101,350.57
	Painting to New Iron work with two coats of ready mixed synthetic enamel paint first quality all shades over an existing steel primer including cost and conveyance of all materials to site, sales & other taxes, incidental, operational and all labour charges etc., complete for finished item of work. (APSS No. 1201, 1207 & 1212). in All Floors					355.94	89.25	sqm	31,767.65
	Admin building: Present qty vpno								
	Supply and fixing of MS Poles 150mm dia & base plate Top & Bottom 0.23x0.23 size for vertical support including cost and conveyance of all materials and labour charges etc., complete.					19.50	1500.00 2000.00	Rmt	29250.00 39,000.00
	Supply and fabrication of MS rectangular pipe (Tubes) of 50x32mm of 4mm thick including cost and conveyance of all materials and labour charges etc., complete.					73.00	486.75	Rmt	35,532.75
	supply and Fixing of MS Pipe of 40mm dia of shed purlins and vertical supports 32mm dia inner MS Pipes including welding & fabrication charges etc., complete for finished item of work.					121.20	350.00 400.00	Rmt	42420.00 48,480.00
	Providing cladding to walls with High Polished Granite 16 to 18 mm thick up to 8'-00 (2.43 M) other than black and regular colours, length equal to flooring slabs set over base coat of CM(1:5) 12 mm thick using screened sand with cement slurry of honey like consistency spread at the rate of 3.30 kgs per sqm and jointing with white cement paste mixed with pigment of matching shade to full depth, including cost of all materials like tiles, cement, sand and water etc., and overheads & contractors profit complete for finished item of work								

J.K.F.
Principal
Govt. Degree College,
Luxettipet-504 215